RDCS PROJECTS - FISCAL YEAR 1994-95 ALLOTMENT

PROJECT & FILE #	ALLOCATION DATE	# OF UNITS			DATE OF MOST RECENT ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Villanova 1 (MP-93-08) San Pedro- Barton	3/24/92	6	0	0	Ü	3/1/04-Apply for "partially completed" allotments for 2004/05
TOTALS		6	0	0		

RDCS PROJECTS - FISCAL YEAR 1999-2000 ALLOTMENT

PROJECT & FILE #	ALLOCATION DATE	# OF UNITS			DATE OF MOST RECENT ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Christeph-Kosich (MMP-99-04)	4/27/99	1	1	0	1Q/05-pulled 1 permit	Complete construction
TOTALS		1	1	0		

RDCS PROJECTS - FISCAL YEAR 2000-01 ALLOTMENT

PROJECT & FILE #	ALLOCATION DATE	# OF UNITS			DATE OF MOST RECENT ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Berkshire-Singh (MMP-00-01)	4/25/00	3	3		1Q/06-ARB subcommittee approved changes to 2 units	Complete construction
TOTALS		3	3	0		

RDCS PROJECTS - FISCAL YEAR 2001-02 ALLOTMENT

PROJECT & FILE #	ALLOCATION DATE	# OF UNITS		UNITS FINALED	DATE OF MOST RECENT ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Spring Manor (MP-98-17)	2/23/99	5	5	4	1Q/06-pulled 1 permit	Complete Construction
TOTALS		5	5	4		

RDCS PROJECTS - FISCAL YEAR 2002-03 ALLOTMENT

PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEXT STEP/DEADLINE
TROSECT WHILE #	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	NEXT OTET/BEABLINE
Malaguerra-Ansuini (MP-99-26)	3/14/00	6	6	0	3Q/04-Pulled 6 permits	Complete construction
Nina Lane-Chen (MMP-02-01)	5/14/02	5	5	4	1Q/06-finaled 2 units, ARB	Complete Construction
					subcommittee approved	
					changes to 1 unit	
DeWitt-Marquez (MMP-02-02)	5/14/02	2	2	1	1Q/06-finaled 1 unit	Complete Construction
TOTALS		13	13	5		

RDCS PROJECTS - FISCAL YEAR 2003-04 ALLOTMENT

PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEXT STEP/DEADLINE
	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Shafer-Bamdad (MP-01-07)	5/14/02	7	7	4	1Q/06-inspected 2 units	Complete construction
TOTALS		7	7	4		

RDCS PROJECTS - FISCAL YEAR 2004-05 ALLOTMENT

PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEVT STED/DE A DUNE
PROJECT & FILE #	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Shafer-Bamdad (MP-01-07)	5/14/02	8	8	0	3Q/05-pulled 1 permit	Complete construction
Tilton-Glenrock/DUC (MP-02-03)	5/27/03	12	12	12	1Q/06-finaled 2 units	PROJECT COMPLETE
Tilton-Glenrock/DUC (MP-02-03)	3/23/04	24	24	21	1Q/06-finaled 11 units	Complete construction
Cory-San Pedro Ptnrs (MP-02-07)	5/27/03 & 3/23/04	17	17	14	1Q/06-finaled 4 units	Complete construction
Peet-Lupine Investors (MP-02-12)	5/27/03	22	22	22	1Q/06-finaled 10 units	PROJECT COMPLETE
Mission View-Mission Ranch	5/27/03	21	21	20	1Q/06-finaled 2 units	Complete construction
(MP-02-15)						·
E. Central-Warmington South	5/27/03	14	14	12	1Q/06-finaled 6 units	Complete construction
(MP-02-19)						
Sunnyside-Quail Creek (MP-02-24)	5/27/03	14	14	6	1Q/06-finaled 1 units	Complete construction
Sunnyside-Quail Creek (MP-02-24)	3/23/04	4	4	0	2Q/05-pulled 4 permits	Complete construction
Supplemental Distribution						
E. Central-Central Park (MP-02-25)	3/22/04	5	5	4	1Q/06-finaled 3 unit	Complete construction
Supplemental Distribution						
Barrett-Ditri (MP-02-20)	5/27/03	6	6	0	2Q/05-pulled 6 permits	Complete construction
Watsonville-South County Housing	4/22/03	10	10	9	1Q/06-finaled 9 units	Complete construction
(MP-02-26)						
Hill-Gera (MP-02-17)	3/22/04	6	0	0	1Q/06-FM approved, building	6/30/06-obtain building permits
					plan check in process	
DeWitt-Marquez (MMP-02-02)	5/14/02	2	2	2	1Q/06-finaled 2 units	PROJECT COMPLETE
Native Dancer-Quail Meadows	4/22/03	2	2	1	1Q/06-pulled 1 permit	Complete construction
(MMP-03-01)						
DeWitt-Marquez (MMP-03-02)	4/22/03	2	2	0	1Q/05-pulled 2 permits	Complete Construction
TOTALS		169	163	123		

RDCS PROJECTS - FISCAL YEAR 2005-06 ALLOTMENT

		7 7 7 1	<u> </u>			
PROJECT & FILE #	ALLOCATION DATE	# OF UNITS		UNITS FINALED	DATE OF MOST RECENT ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Tilton-Glenrock (MP-02-03)	5/27/03	34	12	0	1Q/06-10 lot FM approved	5/30/06-Obtail building permits
Cory-San Pedro Ptnrs. (MP-02-07)	5/27/03	15	15	0	1Q/06-ELBA approved, pulled	
					7 permits	,
Peet-Lupine Investors (MP-02-12)	5/27/03	19	19	0	3Q/05-pulled 19 permits	Complete construction
Cochrane-Coyote Est. (MP-02-14)	5/27/03	19	19	10	1Q/06-finaled 10 units	Complete construction
Mission View-Mission Ranch	5/27/03	28	27	0	4Q/05-reassigned 1 allotment	6/30/06-Obtain building permit and
(MP-02-15)						commence construction
E. Central-Warmington (MP-02-19)	5/27/03	12	12	3	1Q/06-finaled 3 units	Complete construction
Sunnyside-Quail Creek (MP-02-24)	5/27/03	4	4	3	1Q/06-finaled 2 units	Complete construction
E. Central-Central Park (MP-02-25)	5/27/03	17	17	10	1Q/06-finaled 3 units	Complete construction
Barrett-Ditri (MP-02-20)	5/27/03	9	6	0	3Q/05-pulled 1 permit	BEHIND SCHEDULE
						3/31/06-Obtain 3 building permits
Cochrane-Borello (MP-03-04)	4/13/04	8	0	0	1Q/06-FM approved,ELBA in process	9/1/06-Obtain building permits
E. Dunne-Delco (MP-02-06)	4/13/04	8	0	0	1Q/06-FM, ELBA, SR approved, BPC in process	5/15/06-Obtain building permits
Hill-Gera (MP-02-17)	4/13/04	3	0	0	1Q/06-FM approved, building plan check in process	6/30/06-Obtain building permits
Barrett-Odishoo (MP-02-22)	4/13/04	5	0	0	1Q/06-building plan check in process	BEHIND SCHEDULE 3/31/06-Obtain building permits
Central-South County Housing (MP-04-01)	4/13/04	9	9	9	1Q/06-finaled 9 units	PROJECT COMPLETE
Monterey-South County Housing (MP-04-02)	4/13/04	54	0	0	1Q/06-building plan check in process	4/30/06-Obtain balance of building permits
Native Dancer-Quail Meadows	4/22/03	4	0	0	1Q/06-building plan check in	6/30/07-Building plan submittal due
(MMP-03-01)					process for 1 unit	
DeWitt-Marquez (MMP-03-02)	4/22/01	1	1	0	3Q/05-pulled 1 permit	Complete construction
DeWitt-Latala (MMP-03-06)	4/13/04	3	3	0	1Q/06-FM approved, pulled 2 permits	Complete construction
TOTALS		252	144	35		

RDCS PROJECTS - FISCAL YEAR 2006-07 ALLOTMENT

	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEVT OTED/DEADUNE
PROJECT & FILE #	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
Tilton-Glenrock (MP-02-03)	5/27/03	20	0	0	4Q/05-DAA approved	7/30/06-FM submittal due
Peet-Lupine Investors (MP-02-12)	5/27/03	12	0	0	4Q/05-FM in process	6/30/06-BP submittal due
Peet-Lupine Investors (MC-04-25)	3/1/05	18	0	0	4Q/05-FM in process	3/31/06-BP submittal due
Cochrane-Coyote Est. (MP-02-14)	5/27/03	20	0	0	1Q/06-FM approved	9/30/06-Obtain building permits
Mission View-Mission Ranch	5/27/03	16	0	0	1Q/06-FM in approved	9/30/06-Obtain building permits
(MP-02-15)						
Mission View-Mission Ranch	3/1/05	18	0	0	3Q/05-SD, DA approved	7/30/06-FM submittal due
(MC-04-26)						
Cochrane-Borello (MP-03-04)	4/13/04	7	0	0	1Q/06-FM approved	6/30/06-Building plan submittal due
Wright-Dividend (MP-04-27)	`	6	0	0	1Q/06-ZA, SD, DA, SR	6/28/06-FM submittal due
					approved	
E. Dunne-Delco (MC-04-12)	3/1/05	13	0	0	1Q/06-SR, ELBA, FM	9/30/06-Obtain building permits
					approved, building plan check	
					in process	
Barrett-Odishoo (MC-04-13)	3/1/05	13	0	0	4Q/05-ZA, SD, DA, SR	7/30/06-FM submittal due
					approved, FM in process	
Central-Delco/Hu (MC-04-14)	3/1/05	19	0	0	1Q/06-ZA,SD,DA approved,	7/30/06-Building plan submittal due
					FM in process	
E. Main-Thrust (MC-04-19)	3/1/05	13	0	0	2Q/05-ZA,SD, DA in process	BEHIND SCHEDULE
						2/1/06-FM submittal due
Jarvis-South Valley Developers	3/1/05	36	0	0	4Q/05-ZA, SD, DA in process	BEHIND SCHEDULE
(MC-04-22)						2/1/06-FM submittal due
Church-Alcini (MC-04-15)	3/1/05	14	0	0	3Q/05-ZA,SD, DA in process	BEHIND SCHEDULE
						2/1/06-FM submittal due
Del Monte-Giovanni (MMC-04-05)	3/1/05	6	0	0	3Q/05-SD,DA in process	BEHIND SCHEDULE
						2/1/06-FM submittal due
San Pedro-Ahmadi (MMC-04-06)	3/1/05	1	0	0	1Q/06-ZA,SD,DA approved	5/30/06-FM submittal due
Ginger-Custom One (MMC-04-07)	3/1/05	5	0	0	3Q/05-SD,DA in process	BEHIND SCHEDULE
						2/1/06-FM submittal due
E. Dunne-Kruse (MMC-04-10)	3/1/05	3	0	0	3Q/05-SD, DA in process	BEHIND SCHEDULE
						2/1/06-FM submittal due

Depot-The Granary (MC-05-12)	2/14/06	6	0	0	2/14/2006-allotments awarded 9/1/06-SD,DA,SR submittals due
Monterey-Gunter (MC-05-03)	2/14/06	4	0	0	2/14/2006-allotments awarded 9/1/06-SD,DA,SR submittals due
TOTALS		250	0	0	

RDCS PROJECTS - FISCAL YEAR 2007-08 ALLOTMENT

PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEXT STEP/DEADLINE
PROJECT & FILE #	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	NEXT STEP/DEADLINE
San Pedro-Alcini (MP-04-17)	3/1/05	4	0	0	3/1/05-allotments awarded	9/1/06-SD, ZA, DA submittals due
Wright-Dividend (MC-04-27)	3/1/05	9	0	0	1Q/06-ZA, DA, SD, SR	6/28/06-FM submittal due
					approved	
Tilton-Glenrock (MP-02-03)	3/1/05	15	0	0	4Q/05-DAA approved	7/30/07-FM submittal due
E. Dunne-Delco (MC-04-12)	3/1/05	5	0	0	1Q/06-ELBA, SR approved	7/30/07-FM submittal due
Barrett-Odishoo-MC-04-13)	3/1/05	5	0	0	4Q/05-SR approved	7/30/07-FM submittal due
Central-Delco/Hu (MC-04-14)	3/1/05	5	0	0	1Q/06-ZA,SD,DA approved	2/1/07-FM submittal due
E. Main-Thrust (MC-04-19)	3/1/05	5	0	0	2Q/05-ZA,SD, DA in process	2/1/07-FM submittal due
Jarvis-South Valley Developers	3/1/05	13	0	0	4Q/05-ZA,SD,DA in process	2/1/07-FM submittal due
(MC-04-22)						
Peet-Lupine Investors (MC-04-25)	3/1/05	6	0	0	3Q/05-SD, DA approved	2/1/07-FM submittal due
Mission View-Mission Ranch	3/1/05	15	0	0	3Q/05-SD, DA approved	7/30/07-FM submittal due
(MC-04-26)						
Barrett-Syncon (MC-04-21)	3/1/05	13	0	0	4Q/05-ZA, SD, DA in process	2/1/07-FM submittal due
Diana-Chan (MC-04-04)	3/1/05	13	0	0	3/1/05-allotments awarded	9/1/06-ZA, SD, DA submittal due
Taylor-Murray (MMC-04-09)	3/1/05	2	0	0	3/1/05-allotments awarded	9/1/06-ZA, SD, DA submittal due
Depot-Granary (MC-05-12)	2/14/06	6	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
Jarvis-South County Housing (MC-	2/14/06	54	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
05-02)						
Monterey-Alcini (MC-05-05)	2/14/06	30	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
E. Main-Ahlin (MC-05-06)	2/14/06	50	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
TOTALS		250	0	0		

RDCS PROJECTS - FISCAL YEAR 2008-09 ALLOTMENT

	41100471011	<i>"</i> 0 =	DEDINE		DATE OF MOOT DESCRIP	
PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEXT STEP/DEADLINE
	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	
San Pedro-Alcini (MP-04-17)	4/6/05	8	0	0	4/6/05-allotments awarded	9/1/06-SD, ZA, DA submittals due
Tilton-Glenrock (MP-02-03)	4/6/05	15	0	0	3Q/05-DAA in process	7/30/08-FM submittal due
E. Dunne-Delco (MC-04-12)	4/6/05	8	0	0	3Q/05-ZA, DA, SD approved,	7/30/08-FM submittal due
					SR & FM in process	
Barrett-Odishoo-MC-04-13)	4/6/05	13	0	0	4Q/05-SR approved	7/30/08-FM submittal due
Central-Delco/Hu (MC-04-14)	4/6/05	15	0	0	3Q/05-SA,SD,DA in process	9/1/06-SR submittal due
E. Main-Thrust (MC-04-19)	4/6/05		0	0	2Q/05-ZA,SD, DA in process	9/1/06-SR submittal due
,		8				
Jarvis-South Valley Developers	4/6/05	15	0	0	4Q/05-ZA, SD, DA in process	2/1/08-FM submittal due
(MC-04-22)						
Peet-Lupine Investors (MC-04-25)	4/6/05	12	0	0	3Q/05-SD, DA approved	3/31/08-building plan submittal due
Mission View-Mission Ranch	4/6/05	15	0	0	3Q/05-SD, DA approved	7/30/08-FM submittal due
(MC-04-26)						
Barrett-Syncon (MC-04-21)	4/6/05	5	0	0	4Q/05-ZA, SD, DA in process	2/1/07-FM submittal due
Diana-Chan (MC-04-04)	4/6/05	5	0	0	4/6/05-allotments awarded	9/1/06-SD, ZA, DA submittals due
Taylor-Murray (MMC-04-09)	4/6/05	3	0	0	3/1/05-allotments awarded	9/1/06-ZA, SD, DA submittals due
Monterey-Sherman House (MC-05-	2/14/06	7	0	0	2/14/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
04)						
Monterey-Gunter (MC-05-03)	2/14/06	1	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
Jarvis-South County Housing (MC-	2/14/06	41	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
05-02)						
E. Central-Urban Housing (MC-05-	2/14/06	12	0	0	2/14/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
09)						
Diana-EAH (MC-05-08)	2/14/06	10	0	0	2/14/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
E. Main-Ahlin (MC-05-06)	2/14/06	43	0	0	2/14/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
E. Third-Glenrock (MC-05-11)	2/14/06	14	0	0	2/14/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
TOTALS		250	0	0		

RDCS PROJECTS - FISCAL YEAR 2009-10 ALLOTMENT

PROJECT & FILE #	ALLOCATION	# OF	PERMITS	UNITS	DATE OF MOST RECENT	NEXT STEP/DEADLINE
	DATE	UNITS	PULLED	FINALED	ACTION/ENTITLEMENT	
Monterey-Gunter (MC-05-03)	3/1/06	10	0	0	3/1/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
E. Central-Urban Housing (MC-05-	3/1/06	37	0	0	3/1/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
09)						
Diana-EAH (MC-05-08)	3/1/06	70	0	0	3/1/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
E. Main-Ahlin (MC-05-06)	3/1/06	6	0	0	3/1/06-allotments awarded	9/1/06-ZA, SD, DA submittal due
E. Third-Glentrock (MC-05-11)	3/1/06	43	0	0	3/1/06-allotments awarded	9/1/07-ZA, SD, DA submittals due
TOTALS		166	0	0		

GRAND TOTALS FOR ALL RDCS				
PROJECTS (Through 2008-09)	1372	336	171	

Note: For calendar year 2006 YTD (including non-RDCS projects), permits for 27 units have been pulled, 85 units were finaled and 3 units were demolished.