

EXPANSION UPDATE

Week of December 6, 2009

Updates

The concrete slab has been completed. Completing this part of the expansion before heavy rains was critical to keep the project moving on schedule. With the slab completed, there will only be limited exterior work for the next couple of weeks. Major exterior work will pick up again in early January with structural steel frame of the expansion being put together. Interior work will continue for the next couple of weeks. We appreciate your patience as we know it has been noisy at times. Interior work in the existing area is scheduled to last into January.



What to Expect

Next Week:

- Interior work will continue on the southeast corner of the Fitness Center.

Near Future:

- Work on the steel framing/structure for the expansion should begin in early January.
- It is expected the relocation of the entry doors will take place in January. At that time we will have a major relocation of equipment.

Impacts to Members

As interior work continues there will be more noise. We will be attempting to have most of the loud work take place afterhours and the plastic barrier should keep all dust and debris out of the Fitness Center workout areas.

The relocation of equipment and reduced parking outside the facility will continue to be an impact throughout construction.

Tell Us What You Think

While we anticipate some impacts during construction, the staff at the CRC is committed to mitigating these impacts as much as possible. Let us know how we are doing, by filling out a comment card, talking to our staff, or emailing us at chris.ghione@mhcrc.com. We really feel the final project will be "worth the weight".